Cell 8 – Annual Review Attachment 2024/2025

EAST WANNEROO CELL 8 - ANNUAL REVIEW 2024	Amounts (\$)	COMMENTS							
Expenditure									
Expenditure to Date (Actuals)									
Public Open Space (10%)	\$ 44,220	Land Acquisition and Historic POS Credits (where applicable)							
District Distributor Roads	\$ 23,039,250	Land Acquisition and Construction Costs							
Administration Costs	\$ 2,832,852	Salary Recoupment, Legal Fees, Consultants							
Total	\$ 25,916,322								
Remaining Expenditure (Estimated) - Annual Review									
Public Open Space (10%)	s -								
District Distributor Roads	\$ 15,975,231	Remaining construction & acquisition costs (Roadworks and Drainage)							
Administration Costs	\$ 472,921	Estimated for 12 years							
Total	\$ 16,448,152								
Total Expenditure/Costs (Gross Costs)	\$ 42,364,474								
Income									
Payments Made to Date									
Contributions and Interest	\$ (30,232,117)	All Income (funds) Received (includes interest)							
Total	-\$ 30,232,117								
Gross Estimated Remaining Income									
Estimated Contributions at Current ICPL of \$31.54 per m2	-\$ 11,080,633	35 ha							
Total Estimated Income	-\$ 41,312,750								
Estimated Cell Balance at Full Development									
Total Combined Expenditure/Costs (Gross Costs)	\$ 42,364,474								
Total Combined Estimated Income	-\$ 41,312,750								
Net Excess/Shortfall at Current ICPL (\$31.54)	-\$ 1,051,724	Shortfall resulting in a increase in the ICPL rate							
Revised ICPL Rate									
Current Infrastructure Cost Per m2	\$ 34.53								
Proposed Infrastructure Cost Per m2	\$ 34.53								

CELL 8 - CAPITAL EXPENDIT	URE PLAN (CEP)													
Land		Area	2024/25	2025/26	2026/27	2027/28	2028/29	2029/30	2030/31	2031/32	2032/33	2033/34	2034/35	2035/36	Total
Outstanding DDR Acqusition															
Lot 7 (217) Gnangara RD		1130					\$ 425,106.00								
Lot 16 (229) Gnangara RD		1317					\$ 495,455.40								
Lot 6 (239) Gnangara Road		1701					\$ 533,263.50								
Lot 111 (17) Luisini Road		63.32		\$ 10,621.93											
Lot 601 (341) Gnangara Road		228					\$ 71,478.00								
Lot 703 (359) Gnangara Road		45	\$ 14,107.50												
Lot 19 (220) Gnangara Road		89	\$ 27,901.50												
Lot 200 (2) Cowle Street		189	\$ 59,251.50												-
Lot 218 (65) Prindiville Road		309.51	\$ 190,000.00												-
Lot 1 (66) Buckingham Drive		51	\$ 109,000.00												
Total		5122.83	\$ 400,260.50	\$ 10,621.93	\$ -	\$ -	\$ 1,525,302.90	\$ -	\$ -	\$ -	\$ -	\$ -	\$-	\$ -	\$ 1,936,185.33
Outstanding Capital Works															
Gnangara Road - New Realignment between H	lartman Drive to Mi	rrabooka	\$ -									\$ 100,000.00	\$ 5,054,076.16	\$ 8,776,874.84	
New shared pathway ORR to Gnangara Rd			\$ 108,094.85												-
TOTAL			\$ 108,094.85	\$ -	\$-	\$ -	\$ -	\$-	\$ -	\$ -	\$ -	\$ 100,000.00	\$ 5,054,076.16	\$ 8,776,874.84	\$ 14,039,045.85
Assessed Value	\$ 2,850,000.00		Lot Yield Summ	Lot Yield Summary from Cell 8 ELY (whole Cell)											
Including 10%	\$ 3,135,000.00		Total Area of Ce	Total Area of Cell 243.55							Actual				
Solatium			Deductions	Deductions 60.55							Remaining	ha			
Contribution Rate \$ 31.54 Net Developable Area 183							Interest Received to date \$ 2,821,044.46								
									Remaining Land 19%						



Cell 8 Salient Issues (Wangara Industrial – East)

- This cell is significantly developed with only 19% (35 hectares) remaining to be to be developed.
- The remaining capital works relate to the upgrade and construction of Gnangara Road (Hartman Drive to Mirrabooka Avenue)
- There are land acquisitions to be completed to facilitate the construction of the section of road between Hartman Drive and Mirrabooka Avenue by 2031. Administration is currently in discussions with several landowners to progress the acquisition in a timely manner.
- The Annual Review includes updated financial transactions incurred since the last Annual Review for the period between 1 July 2023 and 30 June 2024.
- The Annual Review of the Cell is included in Attachment 9.

Recommendation - Administration is recommending that the ICPL rate is changed from \$31.54 per square metre to \$34.53 per square metre to ensure adequate funds are received to deliver remaining cell works.